

Subject: Minutes of the Pre Bid Meeting of Supply, Installation and Commissioning of UPS

Date: 15.11.2016

Members	Invitees	Contractors attended Pre-bid Meeting
Shri Manoj Kumar K., Scientist – D (CS) & Chairman of Purchase Committee		M/s. Team Computer Pvt. Ltd., A,bad M/s. Aster Network P. Ltd., A,bad
Shri Gaurav Prakash, Scientist – B (CS)		M/s. Progility Technologies Pvt. Ltd. A,bad M/s. Uniline Cyersy Systems, A,bad
Shri Shyam T Yadav, Assistant – (P&S)		M/s. Techser Power solution Pvt. Ltd., A,bad M/s. Riello Power India Pvt. Ltd., A,abd M/s. Hovateur Electrical Systems Pvt., Ltd., A,bad M/s. Power one Micro system Pvt. Ltd, A,bad

Sr.No	Tender Clause	Clarifications for	Querries/Request Raised	Answer By	AMENDMENT/CLARIFICATIONS/REMARKS
01.	Payment Terms Pont No.9	Payment terms	Payment 90% against delivery &10% after final Acceptance	Centre	Not agreed Payment as per tender terms
02.	Tender Fee	Tender Fee exemption	We are registered with NSIC under single point Registration scheme & MSME unit.	Centre	As per the GFR & Govt. Of India rules
03.	EMD	EMD exemption	We are registered with NSIC under single point Registration scheme & MSME unit.	Centre	As per the GFR & Govt. Of India rules
04.	Technical Specifications Point 4.2 for 40 KVA UPS	Battery Type	Requested: Each Battery bank must be capable of giving support of 40 Minutes	Centre	Battery bank of each UPS must be capable of 40 Minutes backup.
		VAH	Requested to mention VAH	Centre	VAH must be as per backup of each UPS @>0.9 p.f
05.	Technical Specifications Point 2 for 15 KVA UPS	Battery Bank	Requested mention 1 UPS & 1 Battery Bank	Centre	Itself-cleared

06.	Technical Specifications Point 4.2 for 15 KVA UPS	VAH	Requested to mention VAH	Centre	VAH must be as per backup of each UPS @>0.9 p.f
07.	Technical Specifications	Battery Make	Requested to mention	Centre	Exide, ARMCO, Panasonic, Sonnenschin, Amara raja
08.	Technical Specifications	BMS Integration	Provision for integration with BMS	Centre	Each UPS must be provision for integration with BMS
09.	Scope of work	Installation	Measurement cable and location for installation of DB MCCB	Centre	Loactaion of UPS as well as DBS and distance can be seen at site as & when required before submission of bid.
		Size of Cabling	Requested to mention cable size	Centre	Copper cable sizes shall be as per IS considering the 125% continuous rating.
10.	Technical Specifications for both 40 and 15 KVA UPS	Transformer	Request to include "Inbuit Isolation Transformer"	Centre	Each UPS Shall be provided with inbuit isolation Transformer
11.	Technical Specification for 15 KVA UPS	Input/output	Is three phase in and three phase out UPS required.	Centre	3 Phase Input and Single phase output shall be provided Accordingly Single phase switchgear like MCCB/MCBs and DB shall be provided on out put side.
12.	Technical Bid Item (X)	Site Survey	clarification	Centre	Site Survey should include the details of site and its requirement on company's letter head.
13.	Clause No. 09	Payment Terms	Payment 90% against delivery & 10% after final Acceptance	Centre	Payment 75% against delivery & 25% after final commissioning of the Contract.
14.	Clause No. 06	Time Schedule for Delivery & Installation	All delivery of the material will have to be completed within 45 days from the date of acceptance of contract. (B) All activities leading to the commissioning of the contract to be completed within 60 days from the date of award.	Centre	All delivery of the material will have to be completed within 60 days from the date of acceptance of contract. (B) All activities leading to the commissioning of the contract to be completed within 45 days from the date of award.